

Grantee: North Carolina-NCORR

Grant: B-16-DL-37-0001

April 1, 2023 thru June 30, 2023 Performance Report

Grant Number:

B-16-DL-37-0001

Obligation Date:**Award Date:****Grantee Name:**

North Carolina-NCORR

Contract End Date:

08/15/2025

Review by HUD:

Submitted - Await for Review

Grant Award Amount:

\$236,529,000.00

Grant Status:

Active

QPR Contact:

No QPR Contact Found

LOCCS Authorized Amount:

\$236,529,000.00

Estimated PI/RL Funds:

\$0.00

Total Budget:

\$236,529,000.00

Disasters:

Declaration Number

FEMA-4285-NC

Narratives

Disaster Damage:

Hurricane Matthew began as a Category 5 storm in the Caribbean, before hitting the coast of North Carolina (the State) on October 8, 2016. Fifty counties in North Carolina were declared federal disaster areas with historic communities in eastern North Carolina like Princeville, Kinston, Lumberton, Goldsboro, Fayetteville, and Fair Bluff experiencing catastrophic damages. Matthew lingered along the North Carolina coast for several days, causing rivers and their tributaries to swell and ultimately overflow into adjacent communities. Over a three-day period, central and eastern parts of North Carolina were inundated with rain, and 17 counties set new records for rain and flooding. Five river systems, the Tar, Cape Fear, Cashie, Lumber, and Neuse Rivers, flooded, remaining at flood levels for two weeks.

After Matthew passed, the State assessed the damage and documented that Matthew's impact was devastating, significantly impacting residents in eastern and central North Carolina and causing catastrophic losses in the housing, business, public infrastructure, and agricultural sectors. More than 800,000 families lost power from Matthew, resulting in millions of dollars in food cost losses for families whose food needed to be frozen or refrigerated. In total, 3,744 individuals needed to be moved to shelters, and 77,607 households applied for Federal Emergency Management Agency (FEMA) emergency assistance.

When FEMA completed its analysis of impacts on housing stock, 34,284 households had evidence of flood damage and nearly 5,000 homes had major to severe damage, many of which were located in rural communities, where not only the home but also the farm and livestock were impacted and/or lost. The State estimated that more than 300,000 businesses experienced physical and/or economic impacts from the storm, including many small "mom and pop" businesses located in small rural communities. Matthew's impact on the agricultural industry was particularly hard hit, as the industry has a significant presence in driving the local economy in eastern North Carolina, where the State is among the leaders in the nation in livestock and crop production. North Carolina's farms, including many small multi-generational family farms, along with the firms that provide materials needed to grow livestock and produce crops and food producers that take these products to market, lost tremendous amounts of inventory, livestock, and crops, with millions of dollars of the losses not covered by United States Department of Agriculture (USDA) programs. The impact on communities was also catastrophic, with public buildings, parks, schools, roads, water and wastewater systems, and other public infrastructure heavily impacted. Portions of the interstate system closed in some cases for up to 10 days. In total, the State estimated that Matthew's total economic impact was roughly \$2 billion.

Recovery Needs:

The Impact and Unmet Needs Assessment within this Action Plan represents the third analysis of unmet needs in the State of North Carolina following Hurricane Matthew. It presents damage estimates as of October 15, 2017, roughly one year after the flooding occurred. Under Substantial Amendment 10, the State used the most recent State damage inspection data, Small Business Administration (SBA), Federal Emergency Management Agency (FEMA) and National Flood Insurance Program (NFIP) data to reevaluate unmet needs specifically related to owner-occupied housing, rental housing, and infrastructure.

Reanalysis of the owner-occupied and rental housing unmet need under Substantial Amendment 10 indicates that the housing unmet need remains largely unchanged when compared to initial housing unmet need estimates. Through reanalysis of the infrastructure unmet need under Substantial Amendment 10, the State found that the infrastructure unmet need has decreased significantly when compared to the initial infrastructure unmet need estimates. The reanalysis



highlights that additional Federal Obligations have been made through the FEMA Public Assistance (PA) program to address infrastructure unmet needs since the initial estimates were calculated in October 2017. Additionally, a considerable amount of funding from the State has been awarded and spent to address the match for federal disaster programs related to infrastructure recovery. Based on the revaluation, North Carolina's current unmet recovery needs for Hurricane Matthew total \$777,374,146.

Under Substantial Amendment 10, funding allocated to CDBG-DR activities will address owner-occupied housing, rental housing and economic (small business) unmet need, representing 89% of the total unmet recovery needs. The State has also identified an additional need for public services to support recovery efforts, with an estimated need of \$36,248,561. Public Housing and Infrastructure represent 11% of the total unmet recovery need (\$85,661,799). In consideration of the significant owner-occupied housing, rental housing and economic recovery need, funding allocations for public housing and Infrastructure are being reallocated to the State's CDBG-MIT program under Substantial Amendment 10. Refer to the State's Mitigation Action Plan for more details on these activities and any additional unmet needs analyses. The decrease noted in infrastructure unmet need further supports the State's decision to focus CDBG-DR funding on the significant unmet need that remains for owner-occupied housing, rental housing, and economic recovery.

Since the publication of the State's initial Unmet Needs Assessment in the Spring of 2017 and subsequent amendments, the State has focused recovery actions in four areas:

1. Beginning to design housing programs focused on the findings of the State's initial Unmet Needs Assessment and centered around the needs of low to moderate-income persons and housing recovery in the most impacted communities and counties;
2. Completing the State's 50-county planning process to determine how to best align and structure the Community Recovery Program/Infrastructure Recovery Program with information and projects developed through this bottom-up community planning process;
3. Working with FEMA to ensure that damages to public infrastructure were captured; and
4. Working to confirm that the Matthew impacts on small businesses and the agricultural sector are being addressed through state, local, and other funding and activities outside of CDBG-DR.

As a result, the current reevaluation of unmet needs has validated that the State's prior Unmet Needs Assessment remains valid as housing recovery remains a significant unmet need. The public infrastructure and facilities focus of the Unmet Needs Assessment has been updated to reflect the increase in FEMA Public Assistance obligations that are in line with initial estimates and projections. In the Economic Recovery section, as shown by previous SBA data analysis, it remains possible that small businesses and agricultural enterprises in eastern and central North Carolina may continue to need assistance.

The analysis presented in the initial Unmet Needs Assessment, particularly for housing and vulnerable populations in most impacted communities, remains particularly relevant and is included in this revised analysis as it is unchanged and is a key component for the overall program design.

As part of this Action Plan Amendment, the State of North Carolina has made it a priority to focus on continuing to assist low- and moderate-income families who experienced severe flooding and saw their homes and communities impacted by Matthew. Therefore, the funding priorities in this Action Plan Amendment emphasize housing and supportive public service needs with the majority of this allocation going to housing recovery and housing assistance programs. The State understands that community health is not just about rebuilding homes but Hurricane Matthew CDBG-DR Action Plan 9 restoring the basic fabric of neighborhoods and ensuring future economic health. Therefore, the State is also providing funding to assist small businesses and farmers struggling to get back on their feet and ensuring that, as the planning process is complete, projects to rebuild and make more resilient communities can occur.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	(\$6,821,878.05)	\$228,710,768.85
Total Budget	(\$6,821,878.05)	\$228,710,768.85
Total Obligated	\$9,156,563.49	\$228,710,768.85
Total Funds Drawdown	\$21,630,143.66	\$213,180,969.42
Program Funds Drawdown	\$21,630,143.66	\$213,180,969.42
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$21,630,143.66	\$213,180,969.41
HUD Identified Most Impacted and Distressed	\$17,699,162.86	\$173,545,611.79
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00



Non-Match Funds	\$ 0.00	\$ 0.00
-----------------	---------	---------

Funds Expended

Overall	This Period	To Date
Beaufort County	\$ 0.00	\$ 0.00
Duplin County	\$ 0.00	\$ 0.00
Edgecombe County	\$ 0.00	\$ 0.00
Fayetteville, City of	\$ 0.00	\$ 897,597.56
Greene County	\$ 0.00	\$ 0.00
Housing Authority of the City of Goldsboro	\$ 0.00	\$ 0.00
Housing Authority of the City of Lumberton	\$ 0.00	\$ 1,507,843.24
Housing Authority of the City of Wilson	\$ 0.00	\$ 1,748,445.61
Hyde County	\$ 0.00	\$ 0.00
Jones County	\$ 0.00	\$ 0.00
Lenoir County	\$ 0.00	\$ 0.00
Bertie County	\$ 0.00	\$ 0.00
Lumberton, City of	\$ 0.00	\$ 0.00
Martin County	\$ 0.00	\$ 0.00
NC Community Development Initiative Capital Inc.	\$ 0.00	\$ 1,725,000.00
NCDOC	\$ 0.00	\$ 3,649,300.77
NCORR	\$ 19,654,904.01	\$ 174,993,681.78
Nash County	\$ 0.00	\$ 355,903.66
North Carolina Housing Finance Agency	\$ 1,975,239.65	\$ 16,849,991.35
Pamlico County	\$ 0.00	\$ 0.00
Pender County	\$ 0.00	\$ 0.00
Pitt County	\$ 0.00	\$ 0.00
Bladen County	\$ 0.00	\$ 0.00
Princeville, Town of	\$ 0.00	\$ 136,075.88
Robeson County	\$ 0.00	\$ 9,395,968.90
Saint Pauls, Town of	\$ 0.00	\$ 0.00
Tyrrell County	\$ 0.00	\$ 0.00
Wayne County	\$ 0.00	\$ 0.00
Carolina Small Business Development Fund	\$ 0.00	\$ 1,543,646.90
Carteret County	\$ 0.00	\$ 0.00
Center for Community Self-Help	\$ 0.00	\$ 235,000.00
Columbus County	\$ 0.00	\$ 0.00
Craven County	\$ 0.00	\$ 0.00
Cumberland County	\$ 0.00	\$ 142,513.76

Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage	70.00%	82.30%	75.64%
Minimum Non Federal Match	\$.00	\$.00	\$.00
Overall Benefit Amount	\$155,065,785.00	\$175,877,604.15	\$167,550,246.60
Limit on Public Services	\$35,479,350.00	\$.00	\$.00
Limit on Admin/Planning	\$47,305,800.00	\$15,006,450.00	\$14,427,857.68
Limit on Admin	\$11,826,450.00	\$11,826,450.00	\$11,250,299.52
Most Impacted and Distressed	\$189,223,200.00	\$189,372,969.39	\$173,545,611.79

Overall Progress Narrative:

HRP has completed the construction of 50 for low- and moderate-income beneficiaries, 6 urgent need beneficiaries, of which 4 elevated homes included construction complete. Of all construction completions, 13 were Rehabilitations/Reimbursements, 17 were Reconstructions, and 26 MH Replacements were completed. These are the completed projects for Quarter 2 thus far.

During the reporting period, Activity 155MFM2401 (Wind Crest) continued construction and is currently reporting 61%



completion.

Following approval of substantial amendments to Hurricane Matthew, Hurricane Florence and Mitigation Action Plans, the following Public Housing Restoration Activities: Lumberton PHA Hilton Heights/Myers Park; Lumberton PHA Admin/Maintenance Bldg; and Wilson PHA were moved from Matthew Action Plan to Mitigation Action Plan. Compliance and Monitoring has completed technical assistance on Davis Bacon and Labor Standards, Fraud Waste and Abuse, Personal Identifiable Information, Environmental, and on Section 3 with general contractors. Technical Assistance is conducted continuously throughout grants and offered as needed results of monitoring concerns. The average attendance per training is fifty or more individuals and subrecipients are asked to provide two employees per organization. During Q2 four subrecipients completed monitoring of financial management. Additionally, Compliance has revised the reporting process for general contractors with projects subject to Section 3. The process is now streamlined and general contractors can report directly into the System of Record rather than having to report separately. This change went into effect at the end of Q2 and will be fully implemented for Q3 reporting. The Section 3 Policy was updated to reflect the change. During the policy update, the team took advantage of this opportunity to solidify reporting dates for Subrecipients as well.

Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
101, Administration (5%)	\$0.00	\$11,826,450.00	\$11,250,299.52
102, Planning & Capacity	\$0.00	\$3,180,000.00	\$3,177,558.16
103, Homeowner Recovery Program	\$19,654,904.01	\$192,848,721.05	\$173,599,148.78
105, Small Business Recovery	\$0.00	\$4,500,000.00	\$3,503,646.90
107, Multi-Family	\$1,975,239.65	\$19,516,018.00	\$16,992,505.11
109, Infrastructure Recovery	\$0.00	\$1,401,522.10	\$1,401,522.10
110, Public Housing Restoration	\$0.00	\$3,256,288.85	\$3,256,288.85
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
DELETED-ACTIVITIES, DELETED-ACTIVITIES (Temporary)	\$0.00	\$0.00	\$0.00

Activities

Project # / 103 / Homeowner Recovery Program



Grantee Activity Number: 999HRB1101

Activity Title: NCORR - Homeowner Rehab

Activity Type:
Rehabilitation/reconstruction of residential structures

Project Number:
103

Projected Start Date:
08/14/2017

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Homeowner Recovery Program

Projected End Date:
08/15/2025

Completed Activity Actual End Date:

Responsible Organization:
NCORR

Overall	Apr 1 thru Jun 30, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$143,082,821.62
Total Budget	\$3,260,467.66	\$143,082,821.62
Total Obligated	\$3,260,467.66	\$143,082,821.62
Total Funds Drawdown	\$16,225,107.51	\$137,278,976.96
Program Funds Drawdown	\$16,225,107.51	\$137,278,976.96
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$16,225,107.51	\$137,278,976.96
NCORR	\$16,225,107.51	\$137,278,976.96
Most Impacted and Distressed Expended	\$12,980,086.01	\$109,823,181.55

Activity Description:

For costs incurred by North Carolina Office of Recovery and Resiliency in implementing the Homeowner Recovery Program, including single-family rehabilitation and reconstruction, manufactured home repair and replacement, and homeowner reimbursement. The activity addresses program costs towards the Low/Moderate Income national objective. MID metrics targeted for 499 and Non-MID metrics targeted for 335 low-to-moderate income SF households.

Location Description:

Statewide

Activity Progress Narrative:

During the reporting period, HRP completed the construction of 60 for low- and moderate-income beneficiaries.

Activity Progress Narrative Type:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	84/131



# of Properties	60	469/1124
# of Total Labor Hours	0	4706/15200

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	60	521/1124
# of Multifamily Units	0	0/0
# of Singlefamily Units	60	521/1124

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	49	11	60	383/852	138/272	521/1124	100.00
# Owner	49	11	60	383/852	138/272	521/1124	100.00
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

Address	City	County	State	Zip	Status / Accept
----------------	-------------	---------------	--------------	------------	------------------------

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 999HRB1102

Activity Title: NCORR - Homeowner Rehab

Activity Type:
Rehabilitation/reconstruction of residential structures

Project Number:
103

Projected Start Date:
08/13/2017

Benefit Type:
Direct (HouseHold)

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
Homeowner Recovery Program

Projected End Date:
08/15/2025

Completed Activity Actual End Date:

Responsible Organization:
NCORR

Overall	Apr 1 thru Jun 30, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$33,559,997.48
Total Budget	\$1,397,343.29	\$33,559,997.48
Total Obligated	\$1,397,343.29	\$33,559,997.48
Total Funds Drawdown	\$3,429,796.50	\$26,936,147.92
Program Funds Drawdown	\$3,429,796.50	\$26,936,147.92
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,429,796.50	\$26,936,147.92
NCORR	\$3,429,796.50	\$26,936,147.92
Most Impacted and Distressed Expended	\$2,743,837.20	\$21,548,918.31

Activity Description:

For costs incurred by North Carolina Office of Recovery and Resiliency in implementing the Homeowner Recovery Program, including single-family rehabilitation and reconstruction, manufactured home repair and replacement, and homeowner reimbursement. The activity addresses program costs towards the Urgent Need national objective. MID metrics target 138 and Non-MID metrics target 78 urgent need households.

Location Description:

Statewide

Activity Progress Narrative:

During the reporting period, HRP completed the construction of 6 for urgent-need beneficiaries.

Activity Progress Narrative Type:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	20/25
# of Properties	6	135/224



	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	6		148/224	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	6		148/224	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	6	0/0	0/0	148/224	0.00
# Owner	0	0	6	0/0	0/0	148/224	0.00
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 107 / Multi-Family



Grantee Activity Number: 051MFM1801

Activity Title: Cumberland Co. - McArthur Park II

Activity Type:

Affordable Rental Housing

Project Number:

107

Projected Start Date:

07/24/2019

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Multi-Family

Projected End Date:

08/15/2025

Completed Activity Actual End Date:**Responsible Organization:**

NC Housing Finance Agency

Overall**Total Projected Budget from All Sources****Apr 1 thru Jun 30, 2023****To Date**

\$0.00

\$9,821,518.20

Total Budget

\$0.00

\$9,821,518.20

Total Obligated

\$0.00

\$9,821,518.20

Total Funds Drawdown

\$0.00

\$9,821,518.20

Program Funds Drawdown

\$0.00

\$9,821,518.20

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$9,821,518.20

North Carolina Housing Finance Agency

\$0.00

\$9,821,518.20

Most Impacted and Distressed Expended

\$0.00

\$9,821,518.20

Activity Description:

The proposed development involves the new construction of 80 units located in the northern part of Fayetteville, which is the fastest growing area in the city. The community will offer 12 one bedroom one bath units, 40 two bedroom one bath units and 28 three bedroom two bath units in six 2 story buildings. Phase II will share the existing leasing/community with Phase I. The partial completion of the 295 By-Pass from I-95 has provided significant growth in the area with single family developments and market rate apartments. The development will be located across the street from a very nice market rate development. Within one mile of the site there are two grocery stores, pharmacies, multiple shopping choices, many restaurants, banking, school, public library, recreation center with pool and medical providers. Methodist University is located in the general area and has enjoyed growth with the addition of new fields of study. As a result of these factors, there have been many additional shopping service and medical amenities added to the area.

Location Description:

4500 Beagle Drive, Fayetteville, Cumberland County, NC 28311 is within a HUD-approved MID county. Census tract 25.03

Activity Progress Narrative:

During the reporting period, actuals were updated. Funds have been fully drawn. Internal closeout procedures are being prepared for DRGR closeout.

Activity Progress Narrative Type:

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		1/1	
# of Section 3 Labor Hours	0		0/0	
# of Targeted Section 3 Labor	0		0/0	
# of Total Labor Hours	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		80/80	
# of Multifamily Units	0		80/80	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	22	58	80	22/22	58/58	80/80	100.00
# Renter	22	58	80	22/22	58/58	80/80	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 051MFM2401

Activity Title: Cumberland Co. - Robins Meadow

Activity Type:

Construction of new housing

Project Number:

107

Projected Start Date:

01/21/2020

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Multi-Family

Projected End Date:

08/15/2025

Completed Activity Actual End Date:

Responsible Organization:

Cumberland County

Overall	Apr 1 thru Jun 30, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$142,513.76
Total Budget	(\$2,185,860.04)	\$142,513.76
Total Obligated	\$0.00	\$142,513.76
Total Funds Drawdown	\$0.00	\$142,513.76
Program Funds Drawdown	\$0.00	\$142,513.76
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$142,513.76
Cumberland County	\$0.00	\$142,513.76
Most Impacted and Distressed Expended	\$0.00	\$142,523.76

Activity Description:

Construction of up to sixteen permanent housing units to support Cumberland County's affordable housing initiatives for low income and homeless families. This activity's budget reflects the expended amount and will be cancelled per Project Management and per approved APA10 following the completion of voucher revisions.

Location Description:

Candlebury Court, Fayetteville, NC 28301. Located in Cumberland County is within a HUD-approved MID county.

Activity Progress Narrative:

During the reporting period, the activity budget was decreased and funds de-obligated. Voucher adjustments are being processed for the remaining amt drawn. Per APA10 activity will be canceled.

Activity Progress Narrative Type:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	-16	0/16
# of Multifamily Units	-16	0/16



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: 155MFM2401
Activity Title: Lumberton - Wind Crest SR HSG

Activity Type:
Affordable Rental Housing

Project Number:
107

Projected Start Date:
02/24/2021

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Multi-Family

Projected End Date:
08/15/2025

Completed Activity Actual End Date:

Responsible Organization:
North Carolina Housing Finance Agency

Overall	Apr 1 thru Jun 30, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$8,913,416.71
Total Budget	(\$781,083.29)	\$8,913,416.71
Total Obligated	\$4,498,752.54	\$8,913,416.71
Total Funds Drawdown	\$1,975,239.65	\$6,389,903.82
Program Funds Drawdown	\$1,975,239.65	\$6,389,903.82
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,975,239.65	\$6,389,903.82
North Carolina Housing Finance Agency	\$1,975,239.65	\$6,389,903.82
Most Impacted and Distressed Expended	\$1,975,239.65	\$6,389,903.82

Activity Description:

New construction of a six-building (6-bldg.), sixty-six unit (66-unit) elderly community located off of Linwood Avenue in Lumberton, North Carolina in Robeson County on approximately 4.53 acres of undeveloped land referred to as Wind Crest Senior Living. The Wind Crest Senior Living elderly apartments will comprise of 32 one- and 34 two-bedroom units, consisting of one 2-story building, four quad-plexes, and one six-plex to be occupied by households with low incomes at or below sixty percent (60%) of Area Median Income/AMI within one mile of a grocery store, shopping, a pharmacy and many other amenities in an effort to recover from the devastation of Hurricane Matthew in the city of Lumberton, North Carolina.

Location Description:

503 McPhail Rd., Lumberton, NC 28358; Robeson County is within a HUD-approved MID county. (34.616296, -78.987676)
Parcel 030135665700; Census Tract: 9612.00

Activity Progress Narrative:

During the reporting period, activity incurred expenditures and drew reimbursement for draw #8. This activity is reporting 61% completion. Funds obligated.

Activity Progress Narrative Type:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	0	0/25100
# of Targeted Section 3 Labor	0	0/6275
# of Total Labor Hours	0	23949/1255

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	9	75
Monitoring Visits	0	8
Audit Visits	0	0
Technical Assistance Visits	9	66
Monitoring/Technical Assistance Visits	0	1
Report/Letter Issued	0	1