

Grantee: North Carolina-NCORR

Grant: P-18-NC-37-MIT1

July 1, 2021 thru September 30, 2021 Performance

Grant Number: P-18-NC-37-MIT1	Obligation Date:	Award Date:
Grantee Name: North Carolina-NCORR	Contract End Date:	Review by HUD: Original - In Progress
Grant Award Amount: \$202,686,000.00	Grant Status: Active	QPR Contact: No QPR Contact Found
LOCCS Authorized Amount: \$0.00	Estimated PI/RL Funds:	
Total Budget: \$202,686,000.00		

Disasters:

Declaration Number

FEMA-4393-NC

Narratives

Mitigation Needs Assessment:

According to HUD guidance in the Notices, CDBG-MIT funds represent a unique and significant opportunity for grantees to use this assistance in areas impacted by recent disasters to carry out strategic and high-impact activities to mitigate disaster risks and reduce future losses. HUD guidance further specifies that CDBG-MIT funds are closely aligned with FEMA funds for a similar purpose, such as the Hazard Mitigation Grant Program (HMGP). To align closely with FEMA guidance and best practices, as well as the CDBG-MIT specific requirements, the State has reviewed the resources required by HUD in the Notice:

- The Federal Emergency Management Agency Local Mitigation Planning Handbook o https://www.fema.gov/sites/default/files/2020-06/fema-local-mitigationplanning-handbook_03-2013.pdf
- The Department of Homeland Security Office of Infrastructure Protection Fact Sheet o <https://www.cisa.gov/sites/default/files/publications/ip-fact-sheet-508.pdf>
- The National Association of Counties, Improving Lifelines: Protecting Critical Infrastructure for Resilient Communities o https://www.naco.org/sites/default/files/documents/NACo_ResilientCounties_Lifelines_Nov2014.pdf
- The U.S. Department of Housing and Urban Development CPD Mapping Tool o <https://www.hudexchange.info/resource/2129/cpd-maps-consolidated-planand-continuum-of-care-planning-tool/>

Other resources were supplied by HUD, such as the National Interagency Coordination Center (NICC) for coordinating the mobilization of resources for wildland fire and the U.S. Forest Service's resources around wildland fire. An analysis of wildfire risk was conducted as a part of the Mitigation Needs Assessment (see Part 2 and subsections, below), and these resources were also reviewed in so far as they were applicable to the most urgent mitigation needs facing the MID areas. The \$202.68 million in CDBG-MIT funds allocated in the Main Notice and the 2021 MIT Notice permit the State of North Carolina to use the CDBG-MIT funds for the same activities, consistent with the requirements of the CDBG-MIT grant, in the most impacted and distressed areas related to both Hurricanes Matthew and Florence.

Proposed Use of Funds:

CDBG-MIT is a new funding approach from HUD intended to relieve the repetitive cycle of disaster relief allocations to often-impacted areas of the country. The State of North Carolina was allocated \$168,067,000 in Community Development Block Grant - Mitigation (CDBG-MIT) funds. In Public Law 116-20, the state was allocated an additional \$34,619,000 in CDBG-MIT funds for a total of \$202,686,000 in CDBGMIT funds in accordance with three Federal Register Notices. The administering agency, the North Carolina Office of Recovery and Resiliency (NCORR), an office of the North Carolina Department of Public Safety (NCDPS), will be administering the grant on behalf of the State of North Carolina. References to the HUD grantee and to the State as a decision-making entity are construed to mean NCORR in all instances.

With the limits of the CDBG-MIT funds, it is NCORR's belief that fewer programs operated at a high level of expertise and efficiency can do more for long-term mitigation than many programs or activities which receive significantly less funding. NCORR has determined that a buyout program is the most impactful investment in long-term hazard mitigation. The NCORR philosophy on buyout is that no other mitigation approach definitively and permanently removes a vulnerable property - and vulnerable individual or family - from harm's way. Finally, a small allocation to fund planning activities will allow for excellent plan design, coordination with local and regional entities in plan development, and sufficient public outreach and engagement to drive a plan responsive to the needs of impacted communities.

NCORR will set aside five percent of these funds (\$10,134,300) for administrative costs associated with the mitigation activities. An additional five percent of the funds will be set aside for planning related activities, including Action Plan development, public outreach, and coordination on future planning with local and regional coordinating entities. The



remaining \$182,417,400 will be allocated to the Strategic Buyout Program. Following the Mitigation Needs Assessment, lessons learned from CDBG-DR, and from community and stakeholder input, 90 percent of CDBG-MIT funds will be allocated to Strategic Buyout.

Of the \$182,417,000 allocated to the Strategic Buyout Program, NCORR allocates 97 percent of the funds, or \$177,551,700, to Hurricane Matthew and Florence HUD-designated MID areas based on the mitigation needs assessment and the process for DRRRA selection. Twelve of the sixteen HUD-designated MIDs represent the areas with the greatest unmet needs. The remaining \$4,865,700 in CDBG-MIT funds are reserved for state-identified MID areas which also received a Presidentially-declared disaster designation for Hurricanes Matthew or Florence. Future reallocations may be made and will be based on an analysis of need. As additional information becomes available, NCORR may support additional MID classification for Hurricane Florence impacted areas and update the allocations and the Mitigation Needs Assessment accordingly. Changes to add support for a new MID area would be included in a substantial amendment to the Action Plan.

At all times it is NCORR's primary objective to serve both the greatest identified mitigation need as well as addressing the disaster recovery needs of the citizens of the State. With limited available funds and many needs throughout the State, NCORR supports buyout as well as resilient affordable housing as the two best ways to serve the people of North Carolina.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	(\$21,768,302.48)	\$168,067,000.00
B-18-DP-37-0001	(\$21,768,302.48)	\$168,067,000.00
B-19-DT-37-0001	\$0.00	\$0.00
Total Budget	(\$21,768,302.48)	\$168,067,000.00
B-18-DP-37-0001	(\$21,768,302.48)	\$168,067,000.00
B-19-DT-37-0001	\$0.00	\$0.00
Total Obligated	(\$109,161,214.07)	\$16,889,035.93
B-18-DP-37-0001	(\$109,161,214.07)	\$16,889,035.93
B-19-DT-37-0001	\$0.00	\$0.00
Total Funds Drawdown	\$1,081,182.05	\$7,206,271.93
B-18-DP-37-0001	\$1,081,182.05	\$7,206,271.93
B-19-DT-37-0001	\$0.00	\$0.00
Program Funds Drawdown	\$1,081,182.05	\$7,206,271.93
B-18-DP-37-0001	\$1,081,182.05	\$7,206,271.93
B-19-DT-37-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-37-0001	\$0.00	\$0.00
B-19-DT-37-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-37-0001	\$0.00	\$0.00
B-19-DT-37-0001	\$0.00	\$0.00
Total Funds Expended	\$1,081,182.05	\$7,206,271.93
B-18-DP-37-0001	\$1,081,182.05	\$7,206,271.93
B-19-DT-37-0001	\$0.00	\$0.00
HUD Identified Most Impacted and Distressed	\$540,591.02	\$3,603,135.95
B-18-DP-37-0001	\$540,591.02	\$3,603,135.95
B-19-DT-37-0001	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Funds Expended

Overall	This Period	To Date
NCORR	\$ 1,081,182.05	\$ 7,206,271.93

Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage	50.00%	.00%	.00%
Overall Benefit Amount	\$97,141,325.00	\$.00	\$.00
Limit on Public Services	\$.00	\$.00	\$.00



Limit on Admin/Planning	\$.00	\$8,403,350.00	\$284,223.70
Limit on Admin	\$.00	\$8,403,350.00	\$284,223.70
Most Impacted and Distressed	\$.00	\$155,125,840.99	\$3,603,135.95

Overall Progress Narrative:

On August 29th, 2021, the US Department of Housing and Urban Development (HUD) approved Parent Grant P-18-NC-37-MIT1 for grant number B-19-DT-37-0001 - Community Development Block Grant for Mitigation (CDBG-MIT). The new grant agreement increases North Carolina's award by \$34,619,000. During the quarter, these additional award funds for Administration, Planning, and Strategic Buyout Projects were restricted from budgeting. The NC Office of Recovery and Resiliency (NCORR) sought reimbursement for policy and program development, as well as, program delivery for the activities of this grant. Specifically, NCORR continued to process applications and further develop policies and procedures to administer Strategic Buyout and Acquisition Program. The Strategic Buyout and Acquisition Program, which was originally launched in January 2020 under the state's Community Development Block Grant Disaster Recovery. As of September 30, 2021, NCORR has received 171 applications in 13 established Disaster Risk Reduction Areas (DRRAs). NCORR is also planning to expand the Strategic Buyout and Acquisition Program to new DRRAs, especially with HUD's approval of Substantial Amendment 2. In the third quarter of 2021, NCORR executed its agreement with the North Carolina Housing Coalition to offer housing counseling in support of its Strategic Buyout Program. Access to this program is intended to further fair housing for program participants.

Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
101, Administration	\$58,463.28	\$8,403,350.00	\$313,966.23
B-18-DP-37-0001	\$58,463.28	\$8,403,350.00	\$313,966.23
B-19-DT-37-0001	\$0.00	\$0.00	\$0.00
102, Planning	\$2,705.77	\$8,403,350.00	\$3,269.77
B-18-DP-37-0001	\$2,705.77	\$8,403,350.00	\$3,269.77
B-19-DT-37-0001	\$0.00	\$0.00	\$0.00
104, Strategic Buyout	\$1,020,013.00	\$151,260,300.00	\$6,889,035.93
B-18-DP-37-0001	\$1,020,013.00	\$151,260,300.00	\$6,889,035.93
B-19-DT-37-0001	\$0.00	\$0.00	\$0.00
9999, Restricted Balance	\$0.00	\$34,619,000.00	\$0.00
B-18-DP-37-0001	\$0.00	\$0.00	\$0.00
B-19-DT-37-0001	\$0.00	\$34,619,000.00	\$0.00

Activities

Project # / 101 / Administration



Grantee Activity Number: MMIT999ADM1002

Activity Title: State Administration

Activity Type:

Administration

Activity Status:

Under Way

Project Number:

101

Project Title:

Administration

Projected Start Date:

03/13/2020

Projected End Date:

04/30/2026

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

NA

Responsible Organization:

NCORR

Overall	Jul 1 thru Sep 30, 2021	To Date
Total Projected Budget from All Sources	\$0.00	\$8,403,350.00
B-18-DP-37-0001	\$0.00	\$8,403,350.00
B-19-DT-37-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$8,403,350.00
B-18-DP-37-0001	\$0.00	\$8,403,350.00
B-19-DT-37-0001	\$0.00	\$0.00
Total Obligated	(\$6,903,350.00)	\$1,500,000.00
B-18-DP-37-0001	(\$6,903,350.00)	\$1,500,000.00
B-19-DT-37-0001	\$0.00	\$0.00
Total Funds Drawdown	\$58,463.28	\$313,966.23
B-18-DP-37-0001	\$58,463.28	\$313,966.23
B-19-DT-37-0001	\$0.00	\$0.00
Program Funds Drawdown	\$58,463.28	\$313,966.23
B-18-DP-37-0001	\$58,463.28	\$313,966.23
B-19-DT-37-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-37-0001	\$0.00	\$0.00
B-19-DT-37-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-37-0001	\$0.00	\$0.00
B-19-DT-37-0001	\$0.00	\$0.00
Total Funds Expended	\$58,463.28	\$313,966.23
NCORR	\$58,463.28	\$313,966.23
B-18-DP-37-0001	\$58,463.28	\$313,966.23
B-19-DT-37-0001	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$29,231.64	\$156,983.11
B-18-DP-37-0001	\$29,231.64	\$156,983.11
B-19-DT-37-0001	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:



Funds will be used by North Carolina Office of Recovery and Resiliency (NCORR) for the administrative costs associated with the mitigation activities for CDBG-MIT.

Location Description:

State of North Carolina

Activity Progress Narrative:

During the reporting period Amendment 2 was approved with additional amendment funding restricted preventing the applicable administration project budget modifications. Obligated funds were decreased, administrative costs for contract staff were disbursed, and a fiscal year-end reconciliation was performed during the quarter.

Section 3 Qualitative Efforts:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 102 / Planning



Grantee Activity Number: MMIT999PLN9102

Activity Title: General Planning/TA

Activity Type:

MIT - Planning and Capacity Building

Project Number:

102

Projected Start Date:

03/13/2020

Benefit Type:

Area Benefit (Census)

National Objective:

NA

Activity Status:

Under Way

Project Title:

Planning

Projected End Date:

04/30/2026

Completed Activity Actual End Date:

Responsible Organization:

NCORR

Overall	Jul 1 thru Sep 30, 2021	To Date
Total Projected Budget from All Sources	\$0.00	\$8,403,350.00
B-18-DP-37-0001	\$0.00	\$8,403,350.00
B-19-DT-37-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$8,403,350.00
B-18-DP-37-0001	\$0.00	\$8,403,350.00
B-19-DT-37-0001	\$0.00	\$0.00
Total Obligated	(\$6,903,350.00)	\$1,500,000.00
B-18-DP-37-0001	(\$6,903,350.00)	\$1,500,000.00
B-19-DT-37-0001	\$0.00	\$0.00
Total Funds Drawdown	\$2,705.77	\$3,269.77
B-18-DP-37-0001	\$2,705.77	\$3,269.77
B-19-DT-37-0001	\$0.00	\$0.00
Program Funds Drawdown	\$2,705.77	\$3,269.77
B-18-DP-37-0001	\$2,705.77	\$3,269.77
B-19-DT-37-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-37-0001	\$0.00	\$0.00
B-19-DT-37-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-37-0001	\$0.00	\$0.00
B-19-DT-37-0001	\$0.00	\$0.00
Total Funds Expended	\$2,705.77	\$3,269.77
NCORR	\$2,705.77	\$3,269.77
B-18-DP-37-0001	\$2,705.77	\$3,269.77
B-19-DT-37-0001	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$1,352.88	\$1,634.88
B-18-DP-37-0001	\$1,352.88	\$1,634.88
B-19-DT-37-0001	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:



Funds will be used by North Carolina Office of Recovery and Resiliency (NCORR) to cover the planning related activities, such as Action Plan development, public outreach, and coordination on future planning with local and regional coordinating entities, for CDBG-MIT.

Location Description:

State of North Carolina

Activity Progress Narrative:

During the reporting period Amendment 2 was approved with additional amendment funding restricted preventing the applicable planning project budget modifications. Obligated funds were decreased during the quarter, and expenses for the period were reported.

Section 3 Qualitative Efforts:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 104 / Strategic Buyout



Grantee Activity Number: MMIT999BAM1403

Activity Title: Buyout LMB

Activity Type:

MIT - Buyout of Properties

Project Number:

104

Projected Start Date:

03/13/2020

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod Buyout

Activity Status:

Under Way

Project Title:

Strategic Buyout

Projected End Date:

04/30/2026

Completed Activity Actual End Date:

Responsible Organization:

NCORR

Overall	Jul 1 thru Sep 30, 2021	To Date
Total Projected Budget from All Sources	\$0.00	\$5,542,585.02
B-18-DP-37-0001	(\$21,768,302.48)	\$5,542,585.02
B-19-DT-37-0001	\$0.00	\$0.00
Total Budget	(\$21,768,302.48)	\$5,542,585.02
B-18-DP-37-0001	(\$21,768,302.48)	\$5,542,585.02
B-19-DT-37-0001	\$0.00	\$0.00
Total Obligated	(\$21,768,302.48)	\$5,542,585.02
B-18-DP-37-0001	(\$21,768,302.48)	\$5,542,585.02
B-19-DT-37-0001	\$0.00	\$0.00
Total Funds Drawdown	\$806,066.83	\$5,542,585.02
B-18-DP-37-0001	\$806,066.83	\$5,542,585.02
B-19-DT-37-0001	\$0.00	\$0.00
Program Funds Drawdown	\$806,066.83	\$5,542,585.02
B-18-DP-37-0001	\$806,066.83	\$5,542,585.02
B-19-DT-37-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-37-0001	\$0.00	\$0.00
B-19-DT-37-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-37-0001	\$0.00	\$0.00
B-19-DT-37-0001	\$0.00	\$0.00
Total Funds Expended	\$806,066.83	\$5,542,585.02
NCORR	\$806,066.83	\$5,542,585.02
B-18-DP-37-0001	\$806,066.83	\$5,542,585.02
B-19-DT-37-0001	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$403,033.42	\$2,771,292.51
B-18-DP-37-0001	\$403,033.42	\$2,771,292.51
B-19-DT-37-0001	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:



The State of North Carolina has determined through the administration of CDBG-DR funded buyout activities, significant opportunity remains to mitigate against future flood hazards expanding the state's buyout activities. Low and moderate-income (LMI) applicants approved for participation in the Strategic Buyout Program may be eligible to receive funding based upon the pre-storm value for their damaged property minus any duplicative assistance. Properties purchased as a buyout will be maintained in perpetuity as buffer zones. The post-purchase fate of bought out properties will be determined by the State, in consultation with local officials, to ensure these properties best serve the future goals of the community. Homes eligible to receive HUD funds for Buyout, must be located in a floodway, floodplain, designated Disaster Risk Reduction Areas (DRRAs), or targeted buyout area.

Location Description:

State of North Carolina - Homes located in the federally designated or state-designated most impacted and distressed areas of Presidentially-declared counties for Hurricane Matthew and Florence, eligible to receive HUD funds for Mitigation Buyout, must be located in a floodway, floodplain, designated Disaster Risk Reduction Areas (DRRAs), or targeted buyout area.

Activity Progress Narrative:

During the reporting period, prior period contract staff consultation costs for the development and delivery of the Buyout Program were expended. The budgets and obligated funds were reduced to funds drawn due to HUD's approval of Amendment 2 eliminating Buyout LMB during the quarter. This activity will be canceled after expenditure adjustments are performed to reflect the currently approved Action Plan.

Section 3 Qualitative Efforts:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/445
# of Parcels acquired by	0	0/0
# of Parcels acquired by admin	0	0/0
# of Parcels acquired	0	0/0
# of greenspace users	0	0/0
\$ estimated flood loss	0	0/0
# households relocated	0	0/0
# acres of wetlands created	0	0/0
# occupied structures in	0	0/0
# of vacant lots repurposed	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of properties protected from	0	0/0
# of acres of native vegetation	0	0/0
# of brownfield acres converted	0	0/0
% decrease in area inundated	0	0/0
% increase in number of acres	0	0/0
# of acres green infrastructure	0	0/0
# of acres no longer vulnerable	0	0/0
# acres of newly added or	0	0/0
# of non-invasive species trees	0	0/0
% decrease in NFIP CRS score	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/445
# of Singlefamily Units	0	0/445

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/445	0
# Owner Households	0	0	0	0/0	0/0	0/445	0



Activity Locations

No Activity Locations found.

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: MMIT999BAM1404

Activity Title: Buyout LMHI

Activity Type:

MIT - Buyout of Properties

Project Number:

104

Projected Start Date:

03/13/2020

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod Housing Incentive

Activity Status:

Under Way

Project Title:

Strategic Buyout

Projected End Date:

04/30/2026

Completed Activity Actual End Date:

Responsible Organization:

NCORR

Overall

Total Projected Budget from All Sources

B-18-DP-37-0001

B-19-DT-37-0001

Total Budget

B-18-DP-37-0001

B-19-DT-37-0001

Total Obligated

B-18-DP-37-0001

B-19-DT-37-0001

Total Funds Drawdown

B-18-DP-37-0001

B-19-DT-37-0001

Program Funds Drawdown

B-18-DP-37-0001

B-19-DT-37-0001

Program Income Drawdown

B-18-DP-37-0001

B-19-DT-37-0001

Program Income Received

B-18-DP-37-0001

B-19-DT-37-0001

Total Funds Expended

NCORR

B-18-DP-37-0001

B-19-DT-37-0001

Most Impacted and Distressed Expended

B-18-DP-37-0001

B-19-DT-37-0001

Other Funds

Match Funds

Non-Match Funds

Other Funds:

Overall

Match Funds

Jul 1 thru Sep 30, 2021

To Date

\$0.00	\$37,815,075.00
\$0.00	\$37,815,075.00
\$0.00	\$0.00
\$0.00	\$37,815,075.00
\$0.00	\$0.00
(\$20,310,887.50)	\$7,000,000.00
(\$20,310,887.50)	\$7,000,000.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00

This Period

To Date

\$ 0.00	\$ 0.00
---------	---------

Activity Description:



The State of North Carolina has determined through the administration of CDBG-DR funded buyout activities, significant opportunity remains to mitigate against future flood hazards expanding the state's buyout activities. Low and moderate-income (LMI) applicants approved for participation in the Strategic Buyout Program may be eligible to receive additional relocation and affordability incentives that incentivize participants in the buyout program to relocate to safer areas. These areas are outside of the 100-year floodplain, and these incentives are only available to individuals that choose to relocate out of the special flood hazard area (SFHA). NCORR believes this incentive structure provides maximum choice for buyout participants while maintaining the voluntary aspect of the program.

Location Description:

State of North Carolina - Homes located in the federally designated or state-designated most impacted and distressed areas of Presidentially-declared counties for Hurricane Matthew and Florence, eligible to receive HUD funds for Mitigation Buyout Incentives, must be located in a floodway, floodplain, designated Disaster Risk Reduction Areas (DRRAs), or targeted buyout area.

Activity Progress Narrative:

During the reporting period Amendment 2 was approved with additional amendment Buyout Project allocations restricted from being budgeted. Obligated funds were decreased, beneficiary projections were increased, and a year-end reconciliation was performed during the reporting period.

Section 3 Qualitative Efforts:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/444
# of Parcels acquired by	0	0/0
# of Parcels acquired by admin	0	0/0
# of Parcels acquired	0	0/0
# of greenspace users	0	0/0
\$ estimated flood loss	0	0/0
# households relocated	0	0/0
# acres of wetlands created	0	0/0
# occupied structures in	0	0/0
# of vacant lots repurposed	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of properties protected from	0	0/0
# of acres of native vegetation	0	0/0
# of brownfield acres converted	0	0/0
% decrease in area inundated	0	0/0
% increase in number of acres	0	0/0
# of acres green infrastructure	0	0/0
# of acres no longer vulnerable	0	0/0
# acres of newly added or	0	0/0
# of non-invasive species trees	0	0/0
% decrease in NFIP CRS score	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0
# of Persons	0	0	0	0/444	0/444	0/888	0
# Owner Households	0	0	0	0/0	0/0	0/444	0



Activity Locations

No Activity Locations found.

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: MMIT999BAM1405**Activity Title: Buyout UNM****Activity Type:**

MIT - Buyout of Properties

Activity Status:

Under Way

Project Number:

104

Project Title:

Strategic Buyout

Projected Start Date:

03/13/2020

Projected End Date:

04/30/2026

Benefit Type:

Direct Benefit (Persons)

Completed Activity Actual End Date:**National Objective:**

Urgent Need Mitigation

Responsible Organization:

NCORR

Overall**Total Projected Budget from All Sources**

B-18-DP-37-0001

B-19-DT-37-0001

Total Budget

B-18-DP-37-0001

B-19-DT-37-0001

Total Obligated

B-18-DP-37-0001

B-19-DT-37-0001

Total Funds Drawdown

B-18-DP-37-0001

B-19-DT-37-0001

Program Funds Drawdown

B-18-DP-37-0001

B-19-DT-37-0001

Program Income Drawdown

B-18-DP-37-0001

B-19-DT-37-0001

Program Income Received

B-18-DP-37-0001

B-19-DT-37-0001

Total Funds Expended

NCORR

B-18-DP-37-0001

B-19-DT-37-0001

Most Impacted and Distressed Expended

B-18-DP-37-0001

B-19-DT-37-0001

Other Funds

Match Funds

Non-Match Funds

Other Funds:**Overall**

Match Funds

Jul 1 thru Sep 30, 2021**To Date**

\$0.00	\$75,630,150.00
\$0.00	\$75,630,150.00
\$0.00	\$0.00
\$0.00	\$75,630,150.00
\$0.00	\$75,630,150.00
\$0.00	\$0.00
(\$53,275,324.09)	\$1,346,450.91
(\$53,275,324.09)	\$1,346,450.91
\$0.00	\$0.00
\$213,946.17	\$1,346,450.91
\$213,946.17	\$1,346,450.91
\$0.00	\$0.00
\$213,946.17	\$1,346,450.91
\$213,946.17	\$1,346,450.91
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$213,946.17	\$1,346,450.91
\$213,946.17	\$1,346,450.91
\$213,946.17	\$1,346,450.91
\$0.00	\$0.00
\$106,973.08	\$673,225.45
\$106,973.08	\$673,225.45
\$0.00	\$0.00
\$ 0.00	\$ 0.00
\$ 0.00	\$ 0.00
\$ 0.00	\$ 0.00

This Period**To Date**

\$ 0.00 \$ 0.00

Activity Description:

The State of North Carolina has determined through the administration of CDBG-DR funded buyout activities, significant opportunity remains to mitigate against future flood hazards expanding the state's buyout activities. Applicants determined to meet an Urgent Need (UN) and approved for participation in the Strategic Buyout Program may be eligible to receive funding based upon the pre-storm value for their damaged property minus any duplicative assistance. Applicants may also be eligible to receive additional relocation and affordability incentives that incentivize participants in the buyout program to relocate to safer areas. These areas are outside of the 100-year floodplain, and these incentives are only available to individuals that choose to relocate out of the special flood hazard area (SFHA). NCORR believes this incentive structure provides maximum choice for buyout participants while maintaining the voluntary aspect of the program. Homes eligible to receive HUD funds for Buyout, must be located in a floodway, floodplain, designated Disaster Risk Reduction Areas (DRRAs), or targeted buyout area.

Location Description:

State of North Carolina - Homes located in the federally designated or state-designated most impacted and distressed areas of Presidentially-declared counties for Hurricane Matthew and Florence, eligible to receive HUD funds for Mitigation Buyout Incentives, must be located in a floodway, floodplain, designated Disaster Risk Reduction Areas (DRRAs), or targeted buyout area.

Activity Progress Narrative:

During the reporting period Amendment 2 was approved with additional amendment Buyout Project allocations restricted from being budgeted. Obligated funds were decreased, beneficiary projections were increased, and expenditures associated with prior period contract staff consultation for the development and delivery of the Buyout program were reported.

Section 3 Qualitative Efforts:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/888
# of Parcels acquired by	0	0/0
# of Parcels acquired by admin	0	0/0
# of Parcels acquired	0	0/0
# of greenspace users	0	0/0
\$ estimated flood loss	0	0/0
# households relocated	0	0/0
# acres of wetlands created	0	0/0
# occupied structures in	0	0/0
# of vacant lots repurposed	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of properties protected from	0	0/0
# of acres of native vegetation	0	0/0
# of brownfield acres converted	0	0/0
% decrease in area inundated	0	0/0
% increase in number of acres	0	0/0
# of acres green infrastructure	0	0/0
# of acres no longer vulnerable	0	0/0
# acres of newly added or	0	0/0
# of non-invasive species trees	0	0/0
% decrease in NFIP CRS score	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0
# of Persons	0	0	0	0/0	0/0	0/1776	0
# Owner Households	0	0	0	0/0	0/0	0/888	0

Activity Locations

No Activity Locations found.

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

